

University of Tennessee Institute of Agriculture

Project Status	SBC#	Project Name	Project Cost	Approval Date	Quarters	Text Description	Text	Mgr Last Name	Mgr First Name	Fund
PLDES	540/001-01-2019	Clyde York 4-H Center Fire Alarm Improve	300,000	02/14/2019	Qtr 1	SUMMARY	Design Phase	Bakewell	David	J12000042
				02/14/2019	Qtr 1	DESIGNER	Campus Consultant			
	540/001-03-2018	College of Vet Med Bldg & Cherokee Lab	6,700,000	07/12/2018	Qtr 3	SUMMARY	Design Phase	Kaminsky	David	J180001327
				07/12/2018	Qtr 3	DESIGNER	Smees + Busby Architects 08/23/2018			
	540/001-03-2019	CVM Storage Building	12,500	08/08/2019	Qtr 3	SUMMARY	Design Phase	Bakewell	David	J180001329
				08/08/2019	Qtr 3	DESIGNER	Campus Consultant			
	540/001-01-2018	Lone Oaks 4-H Center Life Safety Improve	1,325,000	04/12/2018	Qtr 2	SUMMARY	Estimated Bid Q3/19	Bakewell	David	J120000038
				04/12/2018	Qtr 2	DESIGNER	Allen & Hoshall 06/06/2018			
	540/001-02-2018	Vet Med Center - Teaching & Learning Ctr	9,460,000	07/12/2018	Qtr 3	CONTRACTOR	Mid South Business Construction 11/14/2019	Bakewell	David	J180001328
				07/12/2018	Qtr 3	SUMMARY	Estimated Bid Q1/20			
	540/001-05-2018	West TN 4-H Center Cabins & STEM Center	9,000,000	07/12/2018	Qtr 3	SUMMARY	Sanders Pace Architecture 08/21/2018	Bakewell	David	J120000041
				07/12/2018	Qtr 3	DESIGNER	Design Phase			
	540/001-02-2019	West TN REC Bridge Replacement	315,000	06/21/2019	Qtr 2	SUMMARY	Allen & Hoshall Inc. 08/22/2018	Bakewell	David	J110005233
				06/21/2019	Qtr 2	DESIGNER	Campus Management			
<b>7</b>		<b>Subtotal</b>	<b>27,112,500</b>							
CONST	540/001-03-2015	Ag Research and Ag Ext-Roof Replacements	2,000,000	07/09/2015	Qtr 3	SUMMARY	Substantially Complete 12/22/2016	Bakewell	David	J110005231
				07/09/2015	Qtr 3	DESIGNER	Johnson Architecture, Inc.09/23/2015			
				07/09/2015	Qtr 3	CONTRACTOR	C.M. Henley 08/19/2016			
	540/001-05-2012	Clyde Austin 4-H Center Renovations	4,838,000	07/12/2012	Qtr 3	SUMMARY 1	Subproject 1: Substantially Complete 12/04/2014	Lowrie	Douglass	J120000027
				07/12/2012	Qtr 3	SUMMARY 2	Subproject 2: Roof/Lodge Substantially Complete 07/07/2015			
				07/12/2012	Qtr 3	SUMMARY 3	Subproject 3: Estimated Completion Q1/2020			
				07/12/2012	Qtr 3	DESIGNER	Design Innovation 10/01/2012			
				07/12/2012	Qtr 3	CONTRACTOR 1	Subproject 1: K & F Construction 10/21/2013			
				07/12/2012	Qtr 3	CONTRACTOR 2	Subproject 2: K & F Construction 02/16/2015			
				07/12/2012	Qtr 3	CONTRACTOR 3	Andrews & Hoskins Construction 05/02/2019			
	540/001-01-2017	Clyde York 4-H Center Improvements	2,520,000	07/13/2017	Qtr 3	SUMMARY	Estimated Bid Q3/19	Bakewell	David	J120000036
				07/13/2017	Qtr 3	DESIGNER	Architects,Weeks, Ambrose & McDonald 10/26/2017			
				07/13/2017	Qtr 3	CONTRACTOR	Skilled Services Quality Construction 11/25/2019			
	540/009-02-2011	College of Vet Med Bldg Improvements	13,071,000	07/14/2011	Qtr 3	SUMMARY	Substantially Complete 05/16/2016	Kaminsky	David	J180001326
				07/14/2011	Qtr 3	SUMMARY 2	Subproject 2: Estimated Completion Q1/20			
				07/14/2011	Qtr 3	DESIGNER	Smees + Busby Architects 08/04/2011			
				07/14/2011	Qtr 3	CONTRACTOR 1	K & F Construction, Inc. 10/22/2014			
				07/14/2011	Qtr 3	CONTRACTOR 2	Merit Construction, Inc 01/08/2019			
	540/001-01-2010	East TN Resch & Ed Ctr Improvements	1,000,000	07/08/2010	Qtr 3	SUMMARY	Campus Management	Bakewell	David	J110005222
	540/001-04-2016	Ed Facility & Shooting Range-West TN 4H	3,550,000	10/13/2016	Qtr 4	SUMMARY	Estimated Completion Q3/2020	Bakewell	David	J120000035
				10/13/2016	Qtr 4	DESIGNER	W.M Whitaker & Associates 04/25/2018			
				10/13/2016	Qtr 4	CONTRACTOR	Mid-South Business Construction 07/15/2019			
	540/001-04-2013	Energy & Enviro Science Research Bldg	95,000,000	12/12/2013	Qtr 4	SUMMARY 1	Surge Building - Estimated Completion Q4/2020	Bakewell	David	J110005224
				12/12/2013	Qtr 4	SUMMARY 2	Building - Estimated Completion Q2/2023			
				12/12/2013	Qtr 4	DESIGNER	Barber McMurry Architects 11/20/2018			
				12/12/2013	Qtr 4	CONTRACTOR	CM/IGC Christman Company 03/04/2019			
	540/001-01-2014	Little River Research Sta Sewer Upgrade	1,400,000	07/10/2014	Qtr 3	SUMMARY	Estimated Completion Q4/21	Bakewell	David	J110005229
				07/10/2014	Qtr 3	DESIGNER	Campus Management			
	540/001-02-2017	Ridley 4-H Center Improvements	9,950,000	08/10/2017	Qtr 3	SUMMARY	Substantially Complete 06/07/2019	Bakewell	David	J120000037
				08/10/2017	Qtr 3	SUMMARY 2	Subproject 2 Five Cabins Estimated Completion Q2/2020			
				08/10/2017	Qtr 3	DESIGNER	Lyle Cook Martin 10/24/2017			
				08/10/2017	Qtr 3	CONTRACTOR	Rock City Construction 08/20/2018			
				08/10/2017	Qtr 3	CONTRACTOR 2	SouthLand Constructors 09/18/2019			
	540/001-03-2013	Roof & Mechanical Sys Maint	3,100,000	07/11/2013	Qtr 3	SUMMARY 1	Substantially Complete 11/16/2015	Faulhaber	Hans	J110005226
				07/11/2013	Qtr 3	SUMMARY 2	Substantially Complete 08/10/2018			
				07/11/2013	Qtr 3	DESIGNER	TLM Associates 10/24/2013			
				07/11/2013	Qtr 3	CONTRACTOR	Fisher Construction Co.12/08/2014			
				07/11/2013	Qtr 3	CONTRACTOR 2	Barger Construction			
<b>10</b>		<b>Subtotal</b>	<b>136,429,000</b>		<b>Qtr 3</b>					
CONSC	540/001-02-2009	Garden Pavilion	293,000	07/09/2009	Qtr 3	SUMMARY	Substantially Complete 01/26/2018	Haeuptle	Thomas	J120000033
				07/09/2009	Qtr 3	DESIGNER	Sanders Pace Architecture 09/24/2015			
				07/09/2009	Qtr 3	CONTRACTOR	The Daniel Company (DANCO) 06/01/2017			
	540/001-06-2012	Greenhouse Renovation - West TN Reg	2,275,000	07/12/2012	Qtr 3	SUMMARY 1	Phase I Substantially Complete 09/24/2014	Faulhaber	Hans	J110005227
				07/12/2012	Qtr 3	SUMMARY 2	Substantially Complete 08/30/2017			
				07/12/2012	Qtr 3	DESIGNER	TLM Associates 11/05/2012			
				07/12/2012	Qtr 3	CONTRACTOR 1	MG Construction Co., LLC 02/03/2014			
				07/12/2012	Qtr 3	CONTRACTOR 2	Phase II Barger Company 11/14/2016			
<b>2</b>		<b>Subtotal</b>	<b>2,568,000</b>							
<b>19</b>		<b>Total</b>	<b>166,109,500</b>							