

University of Tennessee Martin

Project Status	SBC#	Project Name	Project Cost	Approval Date	Quarters	Text Description	Text	Mgr Last Name	Mgr First Name	Fund
PROGR	540/011-02-2019	Innov & Prod Realization Facility-Prog	50,000	04/11/2019	Qtr 2	SUMMARY	Programming	Faulhaber	Hans	J050003234
				04/11/2019	Qtr 2	CONSULTANT	El Dorado			
	1		Subtotal							
			50,000							
PLDES	540/011-04-2019	Browning Hall Roof Replacement	628,000	10/10/2019	Qtr 4	SUMMARY	Design Phase	Faulhaber	Hans	J050003242
				10/10/2019	Qtr 4	DESIGNER	Designer Selection in Process			
	540/011-03-2019	Cooper Hall Roof Replacement	965,000	09/12/2019	Qtr 3	SUMMARY	Design Phase	Faulhaber	Hans	J050003241
				09/12/2019	Qtr 3	DESIGN PHASE	Hazlip			
	540/011-04-2018	Hall-Moody Bldg Systems & Chiller Upgrad	10,560,000	08/09/2018	Qtr 3	SUMMARY 1	Subproject 1 - Chiller Upgrades Estimated Bid Q4/19	Longserre	Charles	J050003238
				08/09/2018	Qtr 3	SUMMARY 2	Subproject 2 - Hall-Moody System Improvements Design Phase			
				08/09/2018	Qtr 3	DESIGNER	Pickering Firm Inc. 08/22/2018			
				08/09/2018	Qtr 3	CONTRACTOR	Fisher Construction Co 11/21/2019			
	540/011-03-2016	STEM Classroom Bldg - Program Project	65,000,000	12/08/2016	Qtr 4	SUMMARY 1	Substantially Complete 08/24/2019	Faulhaber	Hans	J050003228
				12/08/2016	Qtr 4	SUMMARY 2	Estimated Bid Q1/2020			
				12/08/2016	Qtr 4	DESIGNER	TLM 01/24/2018			
				12/08/2016	Qtr 4	CONTRACTOR	Barger Construction Company 04/10/2019			
	540/011-02-2017	Storm and Sewer Line Upgrades	1,000,000	06/19/2017	Qtr 2	SUMMARY	Estimated Completion Q3/2020	Longserre	Charles	J050003229
				06/19/2017	Qtr 2	DESIGNER	Pickering Firm 07/16/2018			
				06/19/2017	Qtr 2	CONTRACTOR	TyBe Company, LLC 11/21/2019			
	540/011-05-2017	Track Overlay and Repair	220,000	10/13/2017	Qtr 4	SUMMARY	On Hold Per Campus	Faulhaber	Hans	J050003233
				10/13/2017	Qtr 4	DESIGNER	Campus Management			
	540/011-05-2019	Visitor Bleacher Partial Demolition	283,000	10/08/2019	Qtr 4	SUMMARY	Design Phase	Faulhaber	Hans	J050003243
				10/08/2019	Qtr 4	DESIGNER	A2H			
	7		Subtotal							
			78,656,000							
CONST	540/011-03-2013	Building Envelope Upgrade	2,350,000	07/11/2013	Qtr 3	SUMMARY	Substantially complete 08/05/2016	Faulhaber	Hans	J050003211
				07/11/2013	Qtr 3	DESIGNER	A2H Inc. 10/23/2013			
				07/11/2013	Qtr 3	CONTRACTOR	Allen Searcy Builders			
	540/011-02-2014	Clement Building System Improvements	10,126,693	07/10/2014	Qtr 3	SUMMARY 1	Substantially Completed 11/01/2016	Murrell	Jared	J050003219
				07/10/2014	Qtr 3	SUMMARY 2	Phase 1A System Improvements Estimated bid Q3/19			
				07/10/2014	Qtr 3	DESIGNER	HNA Engineering 12/19/2014			
				07/10/2014	Qtr 3	CONTRACTOR	Phase 1: Speciality Abatment 09/19/2016			
	540/011-05-2015	Electrical Distribution Upgrades	1,520,000	07/09/2015	Qtr 3	SUMMARY	Estimated Completion Q4/19	Murrell	Jared	J050003224
				07/09/2015	Qtr 3	DESIGNER	Campus Management			
	540/011-04-2015	Engineering Physical Science Improve-Ph1	4,290,000	07/09/2015	Qtr 3	SUMMARY	Estimated Completion Q1/20	Murrell	Jared	J050003225
				07/09/2015	Qtr 3	DESIGNER	Barham Cain Mynatt 11/24/2015			
				07/09/2015	Qtr 3	CONTRACTOR	A&K Construction, Inc 05/01/2019			
	540/011-03-2017	Fine Arts AHU Replace & Theater Safety	4,200,000	07/13/2017	Qtr 3	SUMMARY	Substantially Complete 06/14/2019	Murrell	Jared	J050003231
				07/13/2017	Qtr 3	DESIGNER	Pickering Firm, Inc. 08/28/2017			
				07/13/2017	Qtr 3	CONTRACTOR	Allen Searcy 09/24/2018			
	540/011-01-2014	Steam Lines Upgrade	9,857,000	07/10/2014	Qtr 3	SUMMARY 1	Substantially Completed 02/02/2017	Murrell	Jared	J050003220
				07/10/2014	Qtr 3	SUMMARY 3	Subproject 2- Substantially Complete 08/21/2019			
				07/10/2014	Qtr 3	SUMMARY PHASE 1A	Substantially Complete 04/30/2017			
				07/10/2014	Qtr 3	DESIGNER	Pickering Firm 09/15/2014			
				07/10/2014	Qtr 3	CONTRACTOR 1	Phase I: Morgan & Thornburg, Inc. 10/24/2016			
				07/10/2014	Qtr 3	CONTRACTOR 2	Phase 1A: Dunbar Mechanical 05/27/2016			
				07/10/2014	Qtr 3	CONTRACTOR 3	Subproject 2: Dunbar Mechanical Contractors 05/09/2018			
	6		Subtotal							
			32,343,693							
CONSC	540/011-01-2013	Administration Building Renovations	500,000	06/13/2013	Qtr 2	SUMMARY	On Hold Per Campus	Faulhaber	Hans	J050003209
				06/13/2013	Qtr 2	DESIGNER	Ross Witt			
	540/011-03-2018	Crisp Hall Upgrades	152,000	05/10/2018	Qtr 2	SUMMARY	Design Phase	Faulhaber	Hans	J050003236
				05/10/2018	Qtr 2	DESIGNER	Campus Management			
	540/011-02-2015	Ellington Hall Roof Replacement	550,000	06/11/2015	Qtr 2	SUMMARY	Substantially Complete 11/29/2018	Faulhaber	Hans	J050003223
				06/11/2015	Qtr 2	DESIGNER	TLM Associates, Inc. 08/26/2015			
				06/11/2015	Qtr 2	CONTRACTOR	Fuel Tank Maintenance 06/25/2018			
	540/011-04-2017	Gooch Lighting Replacement	519,000	10/12/2017	Qtr 4	SUMMARY	Design Phase	Faulhaber	Hans	J050003232
				10/12/2017	Qtr 4	DESIGNER	Campus Management			
	540/011-02-2016	Living Learning Center-Cooper Hall	435,000	08/18/2016	Qtr 3	SUMMARY	Campus Management	Faulhaber	Hans	J050003227
			Subtotal							
			2,156,000							
19			Total							
			113,205,693							