

University of Tennessee Health Science Center

Project Status	SBC#	Project Name	Project Cost	Approval Date	Text Description	Text	Mgr Last Name	Mgr First Name	Fund
PROGR	540/000-01-2019	College of Medicine - Programming	301,432	7/22/2019	SUMMARY DESIGNER SUMMARY HPBR SUMMARY TEAM EVAL CONSULTANT	Programming Not Required Not Required DLR Group, Inc.	Faulhaber	Hans	J070002272
	1		301,432						
PLDES	540/013-07-2020	Dunn Dental Sewer Line Replacement	300,000	12/11/2020	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Design Phase	Longserre	Charles	J070002273
	540/013-02-2019	Elevator Upgrades	8,220,000	8/8/2019	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Barham/Cain/Mynatt, Inc. Design Phase	Faulhaber	Hans	J070002262
	540/013-03-2017	GEB Improvements	8,300,000	7/13/2017	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	brg3s 09/25/2019 Design Phase In Process Not Required	Faulhaber	Hans	J070002249
	540/013-03-2019	GMP Facility Expansion	10,000,000	9/12/2019	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Allen and Hoshall 10/03/2017 Design Phase	Faulhaber	Hans	J070002263
	540/013-01-2018	Master Plan Update	400,000	4/12/2018	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Lord, Aeck & Sargent, Inc. 12/01/2019 Designer Selection in Process Design Phase Not Required DLR Group, Inc.	Hopson	Anthony	J070002251
	5		27,220,000						
CONST	540/013-01-2020	910 Madison Ave Renovation	475,000	1/6/2020	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Estimated Completion Q4/2020 Completed 10/15/2020 Not Required Allen & Hoshall, Inc. 02/12/2020	Longserre	Charles	J070002265
	540/013-04-2020	955 Madison Ave Renovation	255,000	9/10/2020	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Estimated Completion Q4/2020 Not Required Campus Consultant - Allen & Hoshall, Inc.	Longserre	Charles	J070002266
	540/013-05-2020	959 Madison Ave Renovation	284,000	9/10/2020	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Estimated Completion Q4/2020 Not Required Campus Consultant - Allen & Hoshall, Inc.	Longserre	Charles	J070002267
	540/013-01-2012	Classroom & Laboratory Bldgs Renovation	68,500,000	7/12/2012	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Campus Management Substantially Complete 11/10/2020 In Process Not Required Hnedak Bobo Group 10/07/2013	Faulhaber	Hans	J070002227
	540/013-01-2016	Dentistry Faculty Practice/Research Bldg	41,420,000	4/18/2016	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	CM/GC Flintco 03/09/2018 Estimated Completion Q1/2023 In Process Fleming Associates 01/09/2018	Faulhaber	Hans	J070002241
	540/013-05-2016	Energy Performance Contract	5,500,000	7/14/2016	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL CONSULTANT	Turner Construction Company 09/23/2020 Estimated Completion Q2/2021 Not Required OCGB, Inc. 05/22/2017	Longserre	Charles	J070002245
	540/013-02-2020	Food Bank Building Renovation	193,000	9/10/2020	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Siemens 02/06/2018 Siemens Industry Inc. 06/03/2020 Estimated Completion Q4/2020 Not Required Campus Consultant - Allen & Hoshall, Inc.	Longserre	Charles	J070002268
	540/013-03-2020	GMP Cleanroom Storage and Restrooms Reno	192,000	9/10/2020	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Campus Management Estimated Completion Q4/2020 Not Required Haizlip Studio, Inc. 11/25/2020	Longserre	Charles	J070002269
	540/013-06-2020	Madison Plaza Deck	270,000	10/8/2020	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Campus Management Design Phase Allen & Hoshall, Inc.	Faulhaber	Hans	J070002271
	540/013-07-2018	Madison Plaza Food Court Upgrade	1,193,000	10/11/2018	SUMMARY SUMMARY HPBR SUMMARY TEAM EVAL DESIGNER	Estimated Completion Q2/2020 Not Required Self Tucker 02/22/2019	Faulhaber	Hans	J070002258

University of Tennessee Health Science Center

Project Status	SBC#	Project Name	Project Cost	Approval Date	Text Description	Text	Mgr Last Name	Mgr First Name	Fund
	540/013-04-2019	SAC Wellness Center	352,000	9/18/2019	SUMMARY	Substantially Completed 03/31/2020	Longserre	Charles	J070002264
					SUMMARY HPBR	Completed 10/15/2020			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Campus Management / Allen & Hoshall 11/12/2019			
	540/013-04-2015	Security Upgrades Ph 1	26,000,000	8/13/2015	SUMMARY	Substantially Complete 07/09/2018	Faulhaber	Hans	J070002237
					SUMMARY 2	Estimated Completion Q2/21			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Campus Consultant			
					CONTRACTOR	Siemens 11/02/2016			
12		Subtotal	144,634,000						
CONSC	540/013-03-2018	Hamilton Fountain & Deck	550,000	7/12/2018	SUMMARY	Substantially Complete 03/27/2020	Longserre	Charles	J070002257
					SUMMARY HPBR	Completed 11/20/2020			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Campus Consultant			
					CONTRACTOR	Castle Black Inc 07/17/2019			
	540/013-01-2019	Pharmacy Nuclear Lab Buildout	300,000	3/12/2019	SUMMARY	Design Phase	Murrell	Jared	J070002261
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Campus Consultant			
					CONTRACTOR	Campus Management			
2		Subtotal	850,000						
AHOLD	540/013-06-2015	Building Renovations	2,500,000	10/13/2015	SUMMARY	On Hold Per Campus	Faulhaber	Hans	J070002239
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Campus Mangement			
	540/013-04-2017	Campus Police Building Renovation	2,000,000	8/10/2017	SUMMARY	On Hold Per Campus	Faulhaber	Hans	J070002250
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Ross Witt PLLC 10/03/2017			
	540/013-02-2016	Demolition of Madison Avenue Buildings	4,360,000	5/12/2016	SUMMARY	On Hold Per Campus	Faulhaber	Hans	J070002243
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
	540/013-03-2016	Elevator Improvements Ph I	5,300,000	6/9/2016	SUMMARY	On Hold Per Campus	Faulhaber	Hans	J070002244
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Canup Engineering, Inc. 11/01/2016			
	540/013-04-2016	Multiple Building Demolition	850,000	7/14/2016	SUMMARY	On Hold Per Campus	Faulhaber	Hans	J070002246
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
	540/013-08-2015	Van Vleet Building Renovations	1,000,000	10/13/2015	SUMMARY	On Hold Per Campus	Faulhaber	Hans	J070002240
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Campus Management			
6		Subtotal	16,010,000						
26		Total	189,015,432						