

University of Tennessee Martin

PrStat	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
PROGR	540/011-04-2020	Campus Master Plan Amendment	20,000	4/9/2020	SUMMARY	Master Planning	Hopson	Anthony	J050003247
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	Centric Architecture 05/01/2020			
	540/011-02-2021	Martin Master Plan	500,000	5/13/2021	SUMMARY	Master Planning	Hopson	Anthony	J050003251
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	DLR Group, Inc.			
<b>2</b>		<b>Subtotal</b>	<b>520,000</b>						
PLDES	540/011-01-2021	Blaylock Outdoor Classroom	1,330,000	3/11/2021	SUMMARY	Estimated Bid Q4/2021	Faulhaber	Hans	J050003250
					SUMMARY HPRR	In Process			
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: TLM Associates, Inc. 03/25/2021			
	540/011-03-2020	Elam Center Arena Lighting Upgrade	760,000	3/12/2020	SUMMARY	Design Phase	Longserre	Charles	J050003246
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Depouw Engineering 04/07/2020			
	540/011-03-2021	Elam Center Mall Glass Replacement	4,130,000	7/22/2021	SUMMARY	Design Phase	Faulhaber	Hans	J050003252
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	TLM Associates, Inc. 08/16/2021			
	540/011-07-2021	EPS Building Systems Upgrades	9,870,000	8/12/2021	SUMMARY	Design Phase	Longserre	Charles	J050003256
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Pickering Firm, Inc. 09/13/2021			
	540/011-08-2021	Football Tailgate Site	79,000	8/23/2021	SUMMARY	Design Phase	Faulhaber	Hans	J050003257
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: TLM Associates, Inc. 09/09/2021			
	540/011-04-2021	Indoor Batting Facility	34,000	7/22/2021	SUMMARY	Design Phase	Longserre	Charles	J050003253
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Renaissance Group, Inc.			
<b>6</b>		<b>Subtotal</b>	<b>16,203,000</b>						
CONST	540/011-05-2021	Baseball Storage Building	26,000	7/22/2021			Longserre	Charles	J050003254
	540/011-03-2013	Building Envelope Upgrade	2,350,000	7/11/2013	SUMMARY	Substantially complete 08/05/2016	Faulhaber	Hans	J050003211
					SUMMARY 2	Subproject 2: Humanities			
					SUMMARY 3	Subproject 3: Brehm Building Estimated Bid Q4/2021			
					SUMMARY HPBR	Predates HPBR			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	A2H Inc. 10/23/2013			
					CONTRACTOR	Allen Searcy Builders			
	540/011-02-2014	Clement Building System Improvements	10,576,693	7/10/2014	SUMMARY 1	Substantially Completed 11/01/2016	Longserre	Charles	J050003219
					SUMMARY 2	Phase 1A System Improvements Estimated Completion Q4/2021			
					SUMMARY HPBR	In Process			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	HNA Engineering 12/19/2014			
					CONTRACTOR	Phase 1: Specialty Abatement 09/19/2016			
					CONTRACTOR 2	Barger Construction Company 01/14/2020			
	540/011-03-2019	Cooper Hall Roof Replacement	965,000	9/12/2019	SUMMARY	Substantially Complete 02/26/2021	Faulhaber	Hans	J050003241
					SUMMARY HPBR	Completed 12/09/2019			
					SUMMARY TEAM EVAL				
					DESIGN PHASE	Haizlip Studio, PLLC 10/25/2019			
					CONTRACTOR	Affordable Construction Services, Inc. 08/27/2020			
	540/011-05-2015	Electrical Distribution Upgrades	1,520,000	7/9/2015	SUMMARY	Estimated Completion Q3/2021	Murrell	Jared	J050003224
					SUMMARY HPBR	Predates HBPr			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Campus Management			
	540/011-01-2020	Football Bleacher Replacement	1,440,000	1/9/2020	SUMMARY	Substantially Complete 2/10/2021	Faulhaber	Hans	J050003244
					SUMMARY HPBR	Completed 05/19/2021			
					SUMMARY TEAM EVAL				
					DESIGNER	A2H, Inc. 03/03/2020			
					CONTRACTOR	Allen Searcy Builder - Contractor, Inc. 08/06/2020			
	540/011-06-2021	Football Scoreboard Replacement	278,000	7/19/2021	SUMMARY	Design Phase	Faulhaber	Hans	J050003255
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	TLM Associates, Inc. 08/16/2021			
	540/011-04-2018	Hall-Moody Bldg Systems & Chiller Upgrad	10,560,000	8/9/2018	SUMMARY 1	Subproject 1 - Chiller Upgrades Substantially Complete 08/31/2020	Longserre	Charles	J050003238
					SUMMARY 2	Subproject 2 - Hall-Moody System Improvements Design Phase			
					SUMMARY HPBR	In Process			

					SUMMARY TEAM EVAL				
					DESIGNER	Pickering Firm Inc. 08/22/2018			
					CONTRACTOR	Fisher Construction Co 11/21/2019			
	540/011-02-2020	Security Improvements	1,022,000	2/13/2020	SUMMARY	Estimated Completion Q4/2021	Longserre	Charles	J050003245
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Haizlip Studio PLLC 03/26/2020			
					CONTRACTOR	Barger Construction Company, Inc. 06/17/2021			
	540/011-03-2016	STEM Classroom Bldg - Program Project	65,000,000	12/8/2016	SUMMARY 1	Substantially Complete 08/24/2019	Faulhaber	Hans	J050003228
					SUMMARY 2	Estimated Completion Q1/2022			
					SUMMARY HPBR	In Process			
					SUMMARY TEAM EVAL				
					DESIGNER	TLM 01/24/2018			
					CONTRACTOR	Barger Construction Company 04/10/2019			
					CONTRACTOR 2	EMJ Corporation 02/21/2020			
	540/011-02-2017	Storm and Sewer Line Upgrades	1,000,000	6/19/2017	SUMMARY	Substantially Complete 01/22/2021	Longserre	Charles	J050003229
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Pickering Firm 07/16/2018			
					CONTRACTOR	TyBe Company, LLC 11/21/2019			
	540/011-05-2020	Student Life & Bob Carroll Chiller Repla	180,000	9/29/2020	SUMMARY	Estimated Completion Q4/2021	Longserre	Charles	J050003248
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGN	Pickering Firm, Inc. 10/20/2020			
					CONTRACTOR	Campus Management			
<b>12</b>		<b>Subtotal</b>	<b>94,917,693</b>						
CONSC	540/011-05-2019	Visitor Bleacher Partial Demolition	283,000	10/8/2019	SUMMARY	Design Phase	Faulhaber	Hans	J050003243
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	A2H			
<b>1</b>		<b>Subtotal</b>	<b>283,000</b>						
AHOLD	540/011-04-2019	Browning Hall Roof Replacement	628,000	10/10/2019	SUMMARY	Hold - COVID 19 Impact	Faulhaber	Hans	J050003242
					SUMMARY HPBR	Completed 01/22/2020			
					SUMMARY TEAM EVAL				
					DESIGNER	Designer Selection in Process			
	540/011-05-2017	Track Overlay and Repair	220,000	10/13/2017	SUMMARY	On Hold Per Campus	Faulhaber	Hans	J050003233
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Campus Management			
<b>2</b>		<b>Subtotal</b>	<b>848,000</b>						
<b>23</b>		<b>Total</b>	<b>112,771,693</b>						