

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
PROGR	540/000-01-2019	Athletic Facilities Programming	2,000,000	7/22/2019	SUMMARY	Programming	Cate	Michael	J010002030
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Gensler			
	540/000-01-2019	Cherokee Farm Parking Garage Feasibility	20,000	7/22/2019	SUMMARY	Programming	Cate	Michael	J010002041
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	HED			
	540/000-01-2019	Data Center - Programming	120,000	7/22/2019	SUMMARY	Programming	Frank	Maxi	J010001993
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	HED, Inc			
	540/000-01-2019	Dining Feasibility - Programming	95,000	7/22/2019	SUMMARY	Programming	Cate	Michael	J010002032
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	HED			
	540/000-01-2019	Hotel & Conference Center Feasibility	129,750	7/22/2019	SUMMARY	Programming	Cate	Michael	J010002033
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	HED			
	540/000-01-2019	Humanities Programming	205,000	7/22/2019	SUMMARY	Programming	Campbell	Lori	J010002024
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	Lord Aeck Sargent, Inc.			
	540/000-01-2019	New Park Garage Feasibility Programming	15,000	7/22/2019	SUMMARY	Programming	Cate	Michael	J010002017
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	HED			
	540/000-01-2019	Residential Life & Athletics Phase 1 & 2	210,000	7/22/2019	SUMMARY	Programming	Pope	Robbie	J010002001
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	Brailsford & Dunlavey, Inc.			
	540/000-02-2020	UT Master Plan Update - Research Park	75,000	11/12/2020	SUMMARY	Master Planning	Pope	Robbie	J010001917
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	Gresham Smith			
9		Subtotal	2,869,750						
PLDES	999/009-103-2023	11th Street Pedestrian Bridge Repair	460,000	10/13/2023	SUMMARY	Design Phase	Lowrie	Douglass	J010002045
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	The Architecture Collaborative, LLC 11/22/2023			
	540/009-32-2022	Alumni Memorial Lighting Upgrades	1,750,000	8/11/2022	SUMMARY	Design Phase	Murrell	Jared	J010002007
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	The Architecture Collaborative, LLC 10/18/2022			
	540/009-16-2023	Art & Architecture HVAC Upgrade	1,536,000	12/14/2023	SUMMARY	Design Phase	Starnes	Steven	J010002053
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Designer Selection in Process			
	540/009-03-2023	Art & Architecture Office Renovation	1,685,000	2/9/2023	SUMMARY	Design Phase	Starnes	Steven	J010002025
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Smith Gee Studio, LLC04/08/2023			
	540/009-29-2022	Athletic Facilities Upgrades	5,600,000	7/13/2022	SUMMARY 1	Subproject 1 (Tennis Center): Design Phase	Cate	Michael	J010002004
					SUMMARY 2	Subproject 2 (Lindsey Nelson Patio): Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Smee Busby Architects. P.C. 09/09/2022			
	540/009-09-2019	Bass Building Renovation	1,621,000	8/8/2019	SUMMARY	Estimated Bid Q1/2024	Lowrie	Douglass	J010001881
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Sparkman & Associates Architects, Inc. 09/18/2019			
	540/009-02-2022	Buehler Hall Structural Repairs	2,000,000	1/13/2022	SUMMARY	Estimated Bid Q3/2023	Lowrie	Douglass	J010001965
					SUMMARY HPBR	Completed 05/11/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	The Lewis Group Architects 02/02/2022			
	540/009-35-2022	Campus Telephone Infrastructure Upgrades	2,500,000	10/13/2022	SUMMARY	Design Phase	Kaminsky	David	J010002013
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	West Welch Reed Engineers, Inc. 11/16/2022			
	540/009-04-2023	Carrick Hall Repairs	1,690,000	2/9/2023	SUMMARY	Design Phase	Lowrie	Douglass	J010002026

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	The Architecture Collaborative, LLC. 03/31/2023			
	540/009-13-2023	Chemistry Building	6,500,000	9/14/2023	SUMMARY	Design Phase	Campbell	James	J010002042
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Barber Mcmurry Architects, LLC 10/11/2023			
	540/009-41-2022	Classroom Upgrades (22/23)	3,110,000	11/10/2022	SUMMARY	Subproject 1: Art & Architecture	Cole	Jason	J010002016
					SUMMARY 2	Subproject 2: Haslam - WeConnect			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Randolph Architecture, LLC 12/20/2022			
	540/009-17-2023	Classroom Upgrades (23/24)	1,241,000	12/14/2023	SUMMARY	Design Phase	Campbell	Lori	J010002054
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	The Architecture Collaborative			
	540/009-04-2022	Communications Building Rooms Renovation	100,000	1/12/2022	SUMMARY	Design Phase	Lowrie	Douglass	J010001967
					SUMMARY HPBR	Completed 05/11/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: The Architecture Collaborative 02/19/2022			
	999/001-105-2023	Communications Building Upgrades	404,000	10/25/2023	SUMMARY	Design Phase	Campbell	Lori	J010002047
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultants: Z Creative Group			
	540/009-33-2022	Conference Center-Psychology Renovation	621,000	9/13/2022	SUMMARY	Design Phase	Campbell	Lori	J010002008
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Lindsay & Maples, Inc. 10/08/2022			
	540/009-05-2023	Dining Services Facilities Refresh	2,500,000	2/9/2023	SUMMARY	Design Phase	Cate	Michael	J010002027
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Studio Four Design, Inc.04/04/2023			
	540/009-07-2023	Dougherty Restroom Renovations	255,000	2/9/2023	SUMMARY	Design Phase	Lowrie	Douglass	J010002028
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Sanders Pace Architecture 04/19/2023			
	540/009-14-2023	Elevator Upgrades	1,500,000	10/12/2023	SUMMARY	Design Phase	Chafin	Megan	J010002044
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Lindsay & Maples, Architects, Inc.			
	540/009-25-2022	Frieson Black Cultural Center Upgrades	300,000	6/10/2022	SUMMARY	Estimated Completion Q4/2023	Starnes	Steven	J010001998
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	The Benefield Richters Company 07/06/2022			
	999/009-107-2023	Hodges Library Census Office	246,000	11/29/2023	CONTRACTOR	Campus Management			
					SUMMARY	Design Phase	Campbell	Lori	J010002051
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	MBI Companies, Inc			
	540/009-22-2022	Hodges Library Suites Renovation	980,000	6/1/2022	SUMMARY	Design Phase	Frank	Maxi	J010001995
					SUMMARY HPBR	Completed 6/13/2023			
					SUMMARY TEAM EVAL				
					DESIGNER	Randolph Architecture 06/20/2022			
	540/009-27-2022	Hoskins Library Suite Renovations	500,000	6/1/2022	SUMMARY	Design Phase	Campbell	Lori	J010002002
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Randolph Architecture 07/27/2022			
	540/009-03-2022	HPER Building Upgrades	1,800,000	1/13/2022	SUMMARY	Design Phase	Lowrie	Douglass	J010001966
					SUMMARY HPBR	Completed 05/11/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	Architects Weeks Ambrose, Inc. 02/15/2022			
	540/009-11-2023	Intramural Fields Renovation	5,000,000	7/13/2023	SUMMARY	Design Phase	Lowrie	Douglass	J010002036
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	The Lewis Group Architects, Inc. 09/12/2023			
	540/009-45-2022	Jones Aquatic Center--Video Equip Update	780,000	11/17/2022	SUMMARY	Design Phase	Cate	Michael	J010002018
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Facility Systems Consultants, LLC 02/13/2023			
	540/009-13-2021	Knoxville Master Plan	2,450,000	5/13/2021	SUMMARY	Master Planning	Pope	Robbie	J010001934
					SUMMARY HPBR	Not Required			

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	Ayer Saint Grosse			
	540/009-37-2022	Lab Renovations	2,600,000	10/13/2022	SUMMARY	SP1 Trace Metals - Design Phase	Cole	Jason	J010002015
					SUMMARY 2	SP2 Hesler Biology (Frogs) - Design Phase			
					SUMMARY 3	SP3 SERF - DESIGN PHASE			
					SUMMARY 4	SP4 (Hessler)			
					SUMMARY 5	SP5 (SERF 4th Floor)			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-16-2022	LaPorte Stadium Track Repair	1,250,000	4/14/2022	DESIGNER	The Lewis Group Architects, Inc. 01/27/2023	Starnes	Steven	J010001982
					SUMMARY	Estimated Completion Q3/2024			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	999/009-104-2023	Lee Stadium Improvements	4,715,000	10/13/2023	DESIGNER	Ross/Fowler 05/20/2022	Cate	Michael	J010002046
					SUMMARY	Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-14-2022	Library Storage Building	13,000,000	4/14/2022	DESIGNER	Sparkman & Associates Architects, Inc.	Starnes	Steven	J010001980
					SUMMARY	Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-12-2023	Melrose Hall Replacement	108,000,000	8/10/2023	DESIGNER	Sparkman & Associates Architects 07/06/2022	Cole	Jason	J010002038
					SUMMARY	Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-40-2022	Millhorn Landing Upgrade	300,000	9/29/2022	DESIGNER	Hastings Architecture & Design LLC 09/12/2023	Starnes	Steven	J010002011
					SUMMARY	Estimated Bid Q3/2023			
					SUMMARY HPBR	Completed 8/11/2023			
					SUMMARY TEAM EVAL				
	540/009-22-2021	Multiple Buildings HVAC Improvements	4,000,000	8/12/2021	DESIGNER	Campus Consultant: Ross Fowler, Inc. 11/28/2022	Murrell	Jared	J010001946
					SUMMARY	Estimated Bid Q3/2023			
					SUMMARY 2	Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	999/009-102-2023	Music Chiller Plant Chiller Replacemen	514,000	10/2/2023	DESIGNER	I.C. Thomasson 09/13/2021	Murrell	Jared	J010002043
					SUMMARY	Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-30-2022	Neyland Stadium Maintenance	2,100,375	7/13/2022	DESIGNER	IC Thomasson, Inc. 11/27/2023	Campbell	James	J010002005
					SUMMARY	Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-31-2022	Neyland Thompson Sports Ctr Renovation	1,020,000	7/13/2022	DESIGNER	Studio Four Design, Inc. 08/18/2022	Cate	Michael	J010002006
					SUMMARY 1	Subproject 1 (North Lobby): Design Phase			
					SUMMARY 2	Subproject 2 (2nd Floor): Design Phase			
					SUMMARY 3	Subproject 3 (North Second Floor Addition)			
					SUMMARY 4	Subproject 4 (East Reroof Evaluation)			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-44-2022	P3 Development	25,610,810	11/9/2023	DESIGNER	The Lewis Group Architects, Inc. 09/19/2022	Pope	Robbie	J010002050
	540/009-15-2023	Panhellenic Demolition	1,050,000	11/9/2023	SUMMARY	Programming	Chafin	Megan	J010002049
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-25-2021	Parking Lot Repairs & Improvements (21/22)	500,000	7/21/2021	DESIGNER	Sparkman & Associates Architects, Inc.	Starnes	Steven	J010001944
					SUMMARY	Estimated Bid Q4/2023			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-10-2019	Research/Academic Lab Storage Building	1,000,000	8/8/2019	DESIGNER	Campus Consultants: Cannon & Cannon, Inc. 08/30/2021	Starnes	Steven	J010001882
					SUMMARY	Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-09-2021	Second Creek Rehabilitation	800,000	4/8/2021	DESIGNER	Architects Weeks Ambrose McDonald, Inc 10/4/2019	Starnes	Steven	J010001932
					SUMMARY	Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-09-2023	Second Creek Repair & Storm Sewer Replac	2,880,000	7/13/2023	DESIGNER	Civil & Environmental Consultants, Inc. 05/21/2021	Starnes	Steven	J010002035
					SUMMARY	Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Orchard, Hiltz, & McCliment, Inc.08/31/2023			

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
	540/009-38-2022	Sigma Chi House Mech System Replacement	335,000	9/26/2022	SUMMARY	Design Phase	Murrell	Jared	J010002010
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Engineering Services Group, Inc. 10/21/2022			
	540/009-28-2022	Steam Distribution Upgrades	6,000,000	7/13/2022	SUMMARY 1	Estimated Completion Q3/2024	Murrell	Jared	J010002003
					SUMMARY 2	Estimated Bid Q4/2023			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	I.C. Thomasson Associates, Inc. 10/10/2022			
	540/009-42-2022	Steam Plant Boiler Replacement	3,000,000	12/12/2022	SUMMARY	Design Phase	Longserre	Charles	J010002020
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	CMTA, Inc. 02/16/2023			
	540/009-10-2023	Steam Plant Improvements	3,600,000	7/13/2023	SUMMARY	Design Phase	Murrell	Jared	J010002034
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	I.C. Thomasson Associates, Inc. 09/07/2023			
	999/009-105-2023	UTSI Boathouse Improvements	260,000	00/00/0000					J020008130
	540/020-03-2022	UTSI CSTAR Building Upgrades	540,000	12/14/2022	SUMMARY	Design Phase	Parks	Matthew	J020008129
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Derthick Henley & Wilkerson Architects, PLLC 01/31/2023			
	999/009-106-2023	Volunteer Hall Fire Safety Upgrades	3,000,000	10/26/2023	SUMMARY	Design Phase	Lowrie	Douglass	J010002048
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	West Welch Reed			
	540/009-07-2022	Walters Academic Building Renovation	1,505,000	2/10/2022	SUMMARY	Estimated Bid Q3/2023	Cole	Jason	J010001973
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Randolph Architecture, LLC 03/15/2022			
	540/009-20-2021	Walters Renovation – Cinema Studies	1,800,000	6/18/2021	SUMMARY	Estimated Bid Q1/2024	Cole	Jason	J010001943
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Completed 3/17/2023			
					DESIGNER	The Architecture Collaborative, LLC 09/09/2021			
	999/009-108-2023	White Ave Garage Structural Repairs	450,000	12/8/2023	SUMMARY	Design Phase	Chafin	Megan	J010002052
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Designer Selection in Process			
	52	Subtotal	236,959,185						
CONST	540/009-31-2021	Administration Garage Repairs	6,063,000	10/14/2021	SUMMARY	Estimated Completion Q1/2024	Cate	Michael	J010001955
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Studio Four Design, Inc. 11/15/2021			
	540/009-12-2022	ADPi Sorority House Restroom Renovation	145,000	2/3/2022	CONTRACTOR	Structural Systems Repair Group, LLC 05/03/2023	Cate	Michael	J010001978
					SUMMARY	Substantially Complete 06/08/2022			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Baxter Architecture and Design, LLC 03/23/2022			
	540/009-23-2021	Andy Holt Tower Renovations	6,350,000	8/12/2021	CONTRACTOR	Campus Management	Starnes	Steven	J010001947
					SUMMARY	Substantially Complete 8/9/2023			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Brewer Ingram Fuller Architects, Inc. 09/13/2021			
	540/009-07-2017	Arena Renovations and Systems Improve	13,800,000	7/13/2017	CONTRACTOR 1	Subproject 1: Campus Management	Cate	Michael	J010001845
					SUMMARY	Subproject 1: Estimated Completion Q1/2024			
					SUMMARY 2	Substantially Complete 05/25/2022			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Studio Four Design, Inc. 01/03/2020			
					CONTRACTOR 1	Subproject 2: Southern Constructors, Inc. 03/04/2022			
					CONTRACTOR 2	Subproject 1: Merit Construction 07/06/2022			
	540/009-21-2019	Art and Architecture Improvements	2,350,000	10/10/2019	SUMMARY 1	Substantially Complete 5/9/2023	Starnes	Steven	J010001893
					SUMMARY 2	Subproject 2: Ewing Gallery Estimated Completion Q4/2021			
					SUMMARY 3	Subproject 3: Laser Ventilation			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Brewer, Ingram & Fuller Architects 11/27/2019			
	540/009-18-2021	Boathouse Bridge & Ramp Removal	1,400,000	7/22/2021	CONTRACTOR	Wright Contracting, Inc. 09/22/2022	Starnes	Steven	J010001938
					SUMMARY	Substantially Complete 4/28/2023			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
					DESIGNER	Barge Design Solutions, Inc. 08/19/2021			
					CONTRACTOR	Southern Contractors, Inc. 01/23/2023			
	540/009-39-2022	Business Incubator Systems Upgrade	305,000	9/28/2022	SUMMARY	Estimated Completion Q3/2023	Murrell	Jared	J010002012
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-08-2017	Campus Beautification (JW Mall Ext)	9,000,000	7/13/2017	DESIGNER	Campus Consultant: IC Thomasson Associates 12/07/2022	Cate	Michael	J010001846
					SUMMARY 1	Substantially Complete 12/22/2020			
					SUMMARY 2	Substantially Complete 10/03/2022			
					SUMMARY HPBR	In Process			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Carol R. Johnson Associates, Inc. 11/30/2017			
					CONTRACTOR 1	Johnson & Galyon, Inc. 01/24/2020			
					CONTRACTOR 2	Merit Construction, Inc. 06/02/2023			
	540/009-11-2019	Campus Roadway Paving (19/20)	2,000,000	8/8/2019	SUMMARY	Completed July, 2021	Lowrie	Douglass	J010001883
					SUMMARY HPBR	Completed 05/11/2022			
					SUMMARY TEAM EVAL	Not Required			
					CONTRACTOR	Campus Management			
	540/009-08-2021	Carousel Theatre Replacement	25,100,000	4/8/2021	SUMMARY	Estimated Bid Q4/2023	Frank	Maxi	J010001929
					SUMMARY HPBR	In Process			
					SUMMARY TEAM EVAL				
					DESIGNER	Sanders Pace Architecture, LLC 08/04/2021			
					CONTRACTOR	Blaine Construction Company 11/17/2021			
	540/009-07-2021	Clement Hall Remediation	400,000	3/8/2021	SUMMARY	Estimated Completion Q3/2023	Murrell	Jared	J010001927
					SUMMARY HPRR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: IC Thomasson 04/27/2021			
	540/009-01-2023	College of Business	227,350,000	1/12/2023	SUMMARY	CSA #1 : Estimated Completion Q1/2024	Frank	Maxi	J010002022
					SUMMARY HPBR	Completed 7/6/2023			
					SUMMARY TEAM EVAL				
					DESIGNER	McCarty Holsaple McCarty Architects, Inc. 03/01/2023			
					CONTRACTOR				
	540/009-06-2021	Conference Center Tunnel Repair	400,000	3/2/2021	SUMMARY	Estimated Completion Q3/2023	Starnes	Steven	J010001926
					SUMMARY HPRR	Completed 10/10/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	Architects Weeks Ambrose McDonald, Inc. 03/31/2021			
					CONTRACTOR	Holston Construction Services, LLC 01/23/2023			
	540/009-15-2022	Dabney Hall Building Envelope Upgrades	1,250,000	4/14/2022	SUMMARY	Substantially Complete 2/3/2023	Lowrie	Douglass	J010001981
					SUMMARY HPBR	Completed 05/11/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	The Benefield Richters Company 05/16/2022			
					CONTRACTOR	Wright Contracting, Inc. 11/30/2022			
	540/009-24-2021	Dabney/Buehler Lab Renovations	1,300,000	8/12/2021	SUMMARY	Subproject 1: Estimated Completion Q3/2023	Murrell	Jared	J010001948
					SUMMARY 2	Subproject 2: Estimated Completion Q3/2023			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					CONTRACTOR 1	Campus Management			
					DESIGNER	Community Tectonics Architects, Inc. 09/09/2021			
					CONTRACTOR 2	Subproject 2: Campus Management			
	540/009-05-2016	Engineering Services Facility	129,000,000	4/18/2016	SUMMARY 1	CSA #1: Substantially Complete 01/12/2022	Campbell	James	J010001828
					SUMMARY 2	Abatement: Substantially Complete 5/11/2018			
					SUMMARY 3	CSA #2: Estimated Completion Q2/2024			
					SUMMARY HBPR	Completed 3/31/2023			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	McCarty Holsaple McCarty 07/31/2017			
					CONTRACTOR 1	Blaine Construction 04/16/2018			
					CONTRACTOR 2	NEO Corporation			
	540/009-05-2022	Golf Weight Training Facility	3,600,000	2/10/2022	SUMMARY	Estimated Completion Q4/2023	Cate	Michael	J010001971
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Gift in Place			
	999/009-101-2023	Goodfriend Tennis Ctr Court Replacement	1,109,000	7/31/2023	SUMMARY	Estimated Completion Q4/2023	Starnes	Steven	J010002037
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Harold Brown Design, LLC. 08/28/2023			
	540/009-36-2022	Haslam Business MILC	1,640,000	10/13/2022	SUMMARY	Estimated Completion Q4/2023	Cole	Jason	J010002014
					SUMMARY HPBR	Completed 5/03/2023			
					SUMMARY TEAM EVAL				
					DESIGNER	Thomas Caldwell, Architects 11/14/2022			
					CONTRACTOR	BurWil Construction Company, Inc. 07/17/2023			
	540/009-08-2016	Haslam Field Expansion	45,000,000	6/9/2016	SUMMARY	Bid Package 1 (Site Utilities): Completed	Cate	Michael	J010001832
					SUMMARY 2	Bid Package 2 (Indoor Field AC): Substantially Complete 4/21/202			

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
					SUMMARY 3	Bid Package 3 (Structural): Estimated Completion Q4/2023			
					SUMMARY 4	Bid Package 4 (Brenda Lobby): Estimated Completion Q1/2025			
					SUMMARY 5	Bid Package 5 (Envelope): Estimated Completion Q1/2025			
					SUMMARY 6	Bid Package 6 (Balance of Work): Estimated Completion Q1/2025			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Johnson Architecture 10/21/2019			
					CONTRACTOR	Rouse Construction 01/20/2021			
	540/009-26-2021	Hodges Library Rooms Renovation	300,000	7/13/2021	SUMMARY	Estimated Completion Q4/2023	Frank	Maxi	J010001945
					SUMMARY HPBR	Completed 3/9/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	Randolph Architecture LLC 08/19/2021			
					CONTRACTOR	Campus Management			
	540/009-01-2022	JICS Roof Replacement	2,500,000	1/13/2022	SUMMARY	Estimated Completion Q1/2024	Bakewell	David	J010001964
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Community Tectonics Architects, Inc. 02/03/2022			
					CONTRACTOR	Eskola, LLC 08/15/2023			
	540/009-14-2021	Laurel Hall Lintel Replacement	1,570,000	6/10/2021	SUMMARY	Substantially Complete 1/10/2023	Lowrie	Douglass	J010001935
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Smee Busby Architects, PC 07/14/2021			
					CONTRACTOR	WASCO, Inc. 03/21/2022			
	540/009-36-2021	Lindsay Nelson Stadium Upgrades	590,000	11/15/2021	SUMMARY	Estimated Completion Q3/2023	Cate	Michael	J010001961
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: The Architecture Collaborative 02/08/2022			
	540/009-43-2022	Lindsey Nelson Stadium Renovation	95,800,000	12/12/2022	SUMMARY	CSA #1: Estimated Completion Q1/2024	Campbell	James	J010002019
					SUMMARY HPBR	In Process			
					SUMMARY TEAM EVAL				
					DESIGNER	Barber McMurry Architects, LLC. 01/19/2023			
					CONTRACTOR	Rouse Construction Company 05/01/2023			
	540/009-34-2022	McClung Museum Chiller Upgrades	277,000	9/9/2022	SUMMARY	Estimated Completion Q4/2023	Murrell	Jared	J010002009
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Engineering Services Group 10/10/2022			
					CONTRACTOR	Campus Management			
	540/009-06-2022	McClung Tower Renovation - Africana Stud	1,275,000	2/10/2022	SUMMARY 1	Estimated Completion Q4/2023	Starnes	Steven	J010001972
					SUMMARY 2	10th Floor Estimated Completion Q4/2023			
					SUMMARY HPBR	Completed 2/14/2023			
					SUMMARY TEAM EVAL				
					DESIGNER	Thomas Caldwell Architect 03/18/2022			
					CONTRACTOR	Campus Management			
					CONTRACTOR 2	Southern Constructors, Inc. 04/04/2023			
	540/009-06-2023	Melrose Gazebo Replacement	49,000	1/30/2023	SUMMARY	Estimated Completion Q3/2024	Lowrie	Douglass	J010002029
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: MBI Companies, Inc. 04/08/2023			
					CONTRACTOR	Campus Management			
	540/009-33-2021	Middlebrook Pike Chiller Replacement	150,000	10/26/2021	SUMMARY	Estimated Completion Q2/2023	Murrell	Jared	J010001957
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Engineering Services Group, Inc.			
	540/009-17-2021	Multiple Building Systems Improvements	4,000,000	7/22/2021	SUMMARY 1	Subproject 1 (Conference Center): Estimated Completion Q4/2023	Murrell	Jared	J010001937
					SUMMARY 2	Subproject 2 (McClung Museum): Estimated Completion Q3/2023			
					SUMMARY 3	Subproject 3 (Nielsen Physics): Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Engineering Services Group, Inc. 08/09/2021			
					CONTRACTOR 1	Interstate Mechanical Contractors, Inc 03/31/2023			
					CONTRACTOR 2	Interstate Mechanical Contractors, Inc. 11/20/2023			
	540/009-08-2019	Multiple Buildings Fire Safety Upgrades	7,500,000	8/8/2019	SUMMARY	Substantially Complete 05/24/2022	Lowrie	Douglass	J010001880
					SUMMARY 2	Subproject 2: Substantially Complete 02/9/2023			
					SUMMARY 3	Fleming Estimated Completion Q4/2023			
					SUMMARY HPBR	Completed 06/16/2021			
					SUMMARY TEAM EVAL				
					DESIGNER	Studio Four Design, Inc. 09/09/2019			
					CONTRACTOR	Wright Contracting 07/06/2021			
					CONTRACTOR 3	Wright Contracting, Inc 02/17/2023			
	540/009-02-2017	Neyland Stadium South Renovations	337,000,000	2/27/2017	SUMMARY	CSA #1: Substantially Complete 09/04/2020	Campbell	James	J010001839
					SUMMARY 2	CSA #2: Substantially Complete 8/31/2022			

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
					SUMMARY 3	CSA #3: Estimated Completion Q3/2024			
					SUMMARY 4	CSA #4: Estimated Completion Q3/2024			
					SUMMARY 5	CSA #5: Estimated Completion Q4/2025			
					SUMMARY HPBR	In Process			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Cope Architects 12/14/2017			
					CONTRACTOR	The Christman Co 06/14/2018			
	540/009-16-2021	Nursing Building Reno & Add	108,200,000	7/22/2021	SUMMARY	CSA #2: Estimated Completion Q1/2024	Campbell	James	J010001936
					SUMMARY HPBR	In Process			
					SUMMARY TEAM EVAL				
					DESIGNER	McCarty Holsaple McCarty 09/09/2021			
					CONTRACTOR	Blaine Construction Corporation 01/05/2022			
	540/009-21-2022	POD Market Expansion and Brand Refresh	1,000,000	6/21/2022	SUMMARY	Estimated Completion Q3/2024	Cate	Michael	J010002000
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Randolph Architecture, LLC 07/06/2022			
	540/009-19-2022	Presidential Court Building Upgrades	424,000	3/16/2022	SUMMARY	Estimated Completion Q4/2023	Cate	Michael	J010001986
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Dollar & Ewers 06/01/2022			
	540/009-11-2021	Regional Stormwater Storage Facility	3,606,000	4/8/2021	SUMMARY	Estimated Completion Q4/2023	Cate	Michael	J010001931
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Lose & Associates, Inc. dba Lose Design 05/05/2021			
					CONTRACTOR	Southern Constructors, Inc. 06/30/2022			
	540/009-04-2018	Residence Hall Improvements	9,000,000	6/14/2018	SUBPROJECT 3	Estimated Completion Q1/2025	Starnes	Steven	J010001857
					SUMMARY 1	Subproject 1: Chiller Substantial Completion October 19, 2020			
					SUMMARY 2	Subproject 2: Renovations/Main Bldg Hold - COVID 19 Impact			
					SUMMARY HPBR	Completed 03/17/2020			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Design Innovation Architects, Inc. 12/6/2018			
					CONTRACTOR	Merit Construction 10/10/2019			
					CONTRACTOR 3	Merit Construction, Inc.			
	540/009-03-2019	Roof Replacements (18/19)	5,800,000	2/14/2019	SUMMARY	Fleming Warehouse Substantially Complete 09/04/2020	Lowrie	Douglass	J010001875
					SUMMARY 2	Subproject 2: Substantially Complete 11/09/2020			
					SUMMARY 3	Subproject 3: Substantially Complete 11/03/2021			
					SUMMARY 4	Subproject 4: Substantially Complete 8/1/2023			
					SUMMARY HPBR	Completed All Buildings 09/24/2019			
					SUMMARY TEAM EVAL				
					DESIGNER	Studio Four Design 03/15/2019			
					CONTRACTOR 1	Genesis Roofing Company 01/03/2020			
					CONTRACTOR 2	Eskola, LLC			
					CONTRACTOR 3	Eskola, LLC 08/27/2020			
					CONTRACTOR 4	Eskola, LLC 11/23/2022			
	540/009-11-2014	Science Engineer Infrastructure Update	9,000,000	7/10/2014	SUMMARY	Estimated Completion Q2/2023	Kaminsky	David	J010001812
					SUMMARY HPBR	In Process			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	I.C. Thomasson Associates, Inc. 03/11/2015			
					CONTRACTOR	Merit Construction, Inc. 07/28/2021			
	540/009-11-2020	Second Creek Stabilization	1,190,000	10/15/2020	SUMMARY	Substantially Complete 10/1/2022	Starnes	Steven	J010001916
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	S & ME, Inc. 11/23/2020			
					CONTRACTOR	Cleary Construction 06/07/2022			
	540/009-02-2020	Security Upgrades	4,600,000	1/9/2020	SUMMARY	Estimated Completion Q2/2024	Kaminsky	David	J010001907
					SUMMARY HPBR	Completed 07/06/2019			
					SUMMARY TEAM EVAL				
					DESIGNER	West, Welch, Reed Engineers, Inc. 02/12/2020			
					CONTRACTOR	Wright Contracting, Inc. 11/23/2022			
	540/009-13-2022	SERF Cooling Tower Upgrades	180,000	2/24/2022	SUMMARY	Estimated Completion Q4/2023	Murrell	Jared	J010001977
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: I.C. Thomasson Associates, Inc.			
	540/009-02-2023	Student Health Center Office Renovations	441,000	1/7/2023	SUMMARY	Estimated Completion Q1/2024	Lowrie	Douglass	J010002023
					SUMMARY HPBR	Completed 3/27/2023			
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: MBI Companies 02/27/2023			
	540/009-14-2019	Student Recreational Facilities Improvem	5,500,000	8/8/2019	SUMMARY	Substantially Complete 11/16/2021	Starnes	Steven	J010001886
					SUMMARY 2	Subproject 2: Estimated Completion Q3/2023			
					SUMMARY HPBR	Completed 03/17/2020			
					SUMMARY TEAM EVAL				

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
					DESIGNER	Community Tectonics Architects 10/9/2019			
					CONTRACTOR	Holston Construction Services, LLC 04/28/2021			
					CONTRACTOR 2	Path Construction Northeast, Inc. 12/06/2021			
	540/009-08-2023	TREC Steam Line Restoration	455,000	5/1/2023	SUMMARY	Estimated Completion Q4/2024	Murrell	Jared	J010002031
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Engineering Services Group 06/08/2023			
					CONTRACTOR	Campus Management 7/14/2023			
	540/009-24-2022	TREC Upgrades	470,000	5/25/2022	SUMMARY	Estimated Completion Q2/2023	Starnes	Steven	J010001996
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Community Tectonics Architects 06/30/2022			
					CONTRACTOR	Campus Management			
	540/009-18-2022	Tyson Alumni Center Upgrades	86,100	4/25/2022	SUMMARY	Substantially Complete 07/18/2023	Lowrie	Douglass	J010001984
					SUMMARY HPBR	Completed 5/10/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Dollar & Ewers Architecture 07/28/2022			
					CONTRACTOR	Campus Management			
	540/020-01-2022	UTSI High Pressure Air Line	200,000	4/25/2022	SUMMARY	Estimated Completion Q1/2024	Kaminsky	David	J020008127
					SUMMARY HPBR	Completed 5/16/2023			
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: March Adams 05/11/2022			
					CONTRACTOR	OLG Services, LLC			
	540/020-02-2022	UTSI Multiple Buildings Emergency Power	430,000	5/25/2022	SUMMARY	Estimated Completion Q3/2024	Kaminsky	David	J020008128
					SUMMARY HPBR	Completed 1/9/2023			
					SUMMARY TEAM EVAL				
					DESIGNER	March Adams & Associates, Inc. 06/20/2022			
					CONTRACTOR	Lawson Electric Company, Inc. 04/25/2023			
	540/020-01-2020	UTSI Security Upgrades	300,000	1/10/2020	SUMMARY	Estimated Completion Q4/2023	Kaminsky	David	J020008126
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: March Adams & Associates, Inc. 03/29/2021			
	540/009-08-2022	Vivarium Facilities HVAC Upgrades	384,000	1/25/2022	SUMMARY	Estimated Completion Q3/2023	Murrell	Jared	J010001968
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: I.C. Thomasson 02/22/2022			
	540/009-05-2014	West Campus Redevelopment	234,200,000	6/12/2014	SUMMARY 1	Substantially Completed 01/26/2017	Cate	Michael	J010001805
					SUMMARY 2	Phase 2: ARH Demolition (complete)			
					SUMMARY 3	Substantially Complete 03/01/2019			
					SUMMARY 4	Phase 4: Humes Demolition (Morrill and Carrick deferred)			
					SUMMARY 5	Phase 5: Morrill Hall Demo Substantially Complete 04/22/2020			
					SUMMARY 6	Substantially Complete 05/28/2021			
					SUMMARY HPBR	In Process			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	CH2M Hill Engineers			
					DESIGNER 2	Dining (Johnson Architecture)			
					CONTRACTOR	CM/GC Messer Construction			
					CONTRACTOR 3	Rentenbach Contractors			
					CONTRACTOR 5	Renascent, Inc. 07/02/2019			
					CONTRACTOR 6	Blaine Construction (Dining) 06/19/2019			
	540/009-01-2021	Window Replace & Masonry Repairs (20/21)	6,117,000	1/14/2021	SUMMARY	Substantially Complete 1/27/2023	Starnes	Steven	J010001919
					SUMMARY 2	Subproject 2: Substantially Complete 01/27/2023			
					SUMMARY HPBR	Completed 10/19/2021			
					SUMMARY TEAM EVAL				
					DESIGNER	Lindsay & Maples, Inc. 02/02/2021			
					CONTRACTOR 1	Subproject 1 Windows: McInerney & Associates 01/25/2022			
					CONTRACTOR 2	Subproject 2 Masonry: Williams Restoration 05/27/2022			
53		Subtotal	1,320,156,100						
CONSC	540/009-35-2021	Baker Center Upgrades	357,000	10/26/2021	SUMMARY	Substantially Complete 07/21/2022	Murrell	Jared	J010001958
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Dollar & Ewers Arch 01/05/2022			
	540/009-23-2022	Body Farm Shed Replacement	36,500	5/26/2022	SUMMARY	Completed 06/5/2023	Lowrie	Douglass	J010001999
					SUMMARY HPBR	Completed 10/13/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	Sparkman & Associates Architects 07/19/2022			
	540/009-38-2021	Building B Art Studio	175,000	11/23/2021	SUMMARY	Substantially Complete 5/30/2023	Starnes	Steven	J010001963
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Olde & Young Inc. dba OYsk2 Architects 01/14/2022			
					CONTRACTOR	Campus Management			

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
	540/009-04-2021	Chamique Holdsclaw Storm Line Upgrades	692,000	1/26/2021	SUMMARY	Substantially Complete 7/24/2023	Murrell	Jared	J010001924
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Civil & Environmental Consultants 02/25/2021			
	540/009-06-2020	Classroom Upgrades (19/20)	5,514,000	4/9/2020	SUMMARY 1	Subproject 1: Substantially Complete 08/31/2020	Frank	Maxi	J010001909
					SUMMARY 2	Subproject 2: Substantially Complete 04/01/2022			
					SUMMARY 3	Subproject 3: Substantially Complete 8/31/2021			
					SUMMARY 4	Subproject 4: Substantially Complete 7/27/2022			
					SUMMARY 5	Subproject 5 Substantially Complete 1/18/2023			
					SUMMARY HPBR	Completed 09/09/2020			
					SUMMARY HPBR 2	Completed 05/17/2021			
					SUMMARY HPBR 3	Completed 06/22/2021			
					SUMMARY HPBR 4	Completed 5/23/2022			
					SUMMARY HPBR 5	Completed 5/23/2022			
					SUMMARY TEAM EVAL	Completed Closeout 09/18/2020			
					DESIGNER	Brewer Ingram Fuller Architects, Inc. 05/05/2020			
					CONTRACTOR	Subproject 1: Campus Management			
					CONTRACTOR 2	Subproject 2: Campus Management			
					CONTRACTOR 3	Subproject 3: Campus Management			
					CONTRACTOR 4	Subproject 4: Campus Management			
					CONTRACTOR 5	Subproject 5: Campus Management			
	540/009-30-2021	Communications Air Handler Replacement	50,000	9/7/2021	SUMMARY	Substantially Complete 11/23/2021	Murrell	Jared	J010001953
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: IC Thomasson Associates 09/27/2021			
					CONTRACTOR	Campus Management			
	540/009-20-2022	Dining Services Brand Refresh	500,000	5/12/2022	SUMMARY	Design Phase	Cate	Michael	J010001992
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
	540/009-19-2021	Dougherty Rooms Renovation	1,750,000	7/22/2021	SUMMARY	Substantially Complete 01/11/2023	Lowrie	Douglass	J010001939
					SUMMARY HPBR	Completed 05/11/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	Thomas Caldwell, Architect 08/06/2021			
					CONTRACTOR	Campus Management			
	540/009-37-2021	Haslam Business - Sales Lab	442,000	11/11/2021	SUMMARY	Substantially Complete 8/12/2022	Frank	Maxi	J010001962
					SUMMARY HPBR	Completed 03/18/2022			
					SUMMARY TEAM EVAL	Completed 3/3/2023			
					DESIGNER	Campus Consultant: Brewer Ingram Fuller 01/05/2022			
					CONTRACTOR	Southern Contractors 05/09/2022			
	540/009-14-2018	Haslam Business Building Upgrades	2,500,000	10/11/2018	SUMMARY	Substantially Complete 07/14/2020	Campbell	Lori	J010001867
					SUMMARY HPBR	Completed 05/13/2019			
					SUMMARY TEAM EVAL				
					DESIGNER	Brewer Ingram Fuller, Inc 11/06/2018			
					CONTRACTOR	Merit Construction 02/12/2020			
	540/009-22-2019	Haslam Business Improvements	1,000,000	10/10/2019	SUMMARY	Substantially Complete 7/7/2021	Frank	Maxi	J010001895
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGN PHASE	Brewer Ingram Fuller Architects 11/27/2019			
					CONTRACTOR	Campus Management			
	540/009-26-2022	Haslam Business Suite Renovation	168,000	6/13/2022	SUMMARY	Substantially Complete 09/28/2023	Frank	Maxi	J010001997
					SUMMARY HPBR	Completed 9/7/2022			
					SUMMARY TEAM EVAL	Completed 3/3/2023			
					DESIGNER	Brewer Ingram Fuller 08/02/2022			
					CONTRACTOR	Campus Management			
	540/009-12-2017	HVAC Improvements	5,500,000	10/12/2017	SUMMARY	Substantially Complete 10/16/2020	Kaminsky	David	J010001849
					SUMMARY 2	Substantially Complete HVAC Subproject 2- Taylor Law 04/18/2022			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Barge Design Solutions, Inc. 01/10/2018			
					CONTRACTOR	Interstate Mechanical 07/10/2019			
					CONTRACTOR #2	Interstate Mechanical Contractors, Inc. 08/04/2021			
	540/009-10-2022	Kingston Pike Bldg Office Upgrades	72,000	2/10/2022	SUMMARY	Design Phase	Cate	Michael	J010001975
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					CAMPUS CONSULTANT	The Lewis Group Architects, Inc. 03/30/2022			
	540/009-11-2022	Law Library & Classroom Add Upgrades	104,000	2/17/2022	SUMMARY	Substantially Complete 9/29/2022	Starnes	Steven	J010001976
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Dollar & Ewers 03/23/2022			
					CONTRACTOR	Campus Management			
	540/009-32-2021	Life Safety Improvements--Multiple Bldgs	325,000	10/19/2021	SUMMARY	Substantially Complete 9/30/2022	Lowrie	Douglass	J010001956

University of Tennessee Knoxville

Project Status	SBC#	Project Name	Project Cost	Approval Date	PS Text Description	Text	Mgr Last Name	Mgr First Name	Fund
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Dollar & Ewers 12/3/2021			
	540/000-01-2019	Residence Hall Programming	450,000	7/22/2019	SUMMARY	Programming	Bakewell	David	J010001970
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					CONSULTANT	Harley Ellis Devereaux Coporation			
	540/009-34-2021	ROTC Armed Forces Memorial	118,000	11/22/2021	SUMMARY	Substantially Complete 5/23/2023	Lowrie	Douglass	J010001959
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultants: Hedstrom Landscape 06/29/2022			
					CONTRACTOR	Campus Management			
	540/009-29-2021	SERF 231 Upgrades	114,000	8/31/2021	SUMMARY	Substantially Complete 12/21/2022	Lowrie	Douglass	J010001951
					SUMMARY 2	Subproject 2: Design Phase			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: Dollars & Ewers Architecture 10/12/2021			
					CONTRACTOR 1	Campus Management			
	540/009-09-2022	Student Services Building Upgrades	535,000	2/3/2022	SUMMARY	Substantially Complete 03/27/2023	Lowrie	Douglass	J010001969
					SUMMARY HPBR	Completed 05/11/2022			
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant: The Architecture Collaborative 03/24/2022			
					CONTRACTOR	Campus Management			
	540/009-31-2019	Tennis Center Lighting Upgrades	427,000	12/10/2019	SUMMARY	Substantially Complete 11/28/2022	Frank	Maxi	J010001904
					SUMMARY HPBR	Completed 02/20/2020			
					SUMMARY TEAM EVAL	CDP 04/03/2020			
					DESIGNER	West Welch Reed Engineers, Inc. 01/03/2020			
	540/009-03-2020	Volunteer Hall Painting	1,325,000	1/9/2020	SUMMARY HPBR	Completed 03/13/2020	Lowrie	Douglass	J010001908
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Completed August, 2021			
					CONTRACTOR	System Procurement			
	22	Subtotal	22,154,500						
AHOLD	540/009-03-2018	Campus Beautification Project (FY16-17)	2,000,000	6/14/2018	SUMMARY	Substantially Complete 03/25/2019	Campbell	Lori	J010001856
					SUMMARY 2	Hold - COVID 19 Impact			
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Carol R. Johnson Associates, Inc. 08/14/2018			
					CONTRACTOR	Merit Construction			
	540/009-10-2021	Concord Campus Demolition	163,000	4/8/2021	SUMMARY	Hold per letter dated 08/23/2022	Campbell	Lori	J010001930
					SUMMARY HPBR	Not Required			
					SUMMARY TEAM EVAL	Not Required			
					DESIGNER	Campus Consultant: Dollar & Ewers			
	540/009-17-2018	Concord Campus Reno-Site Infra (17/18)	1,000,000	11/8/2018	SUMMARY	Design Phase	Campbell	Lori	J010001870
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Campus Consultant			
	540/009-12-2019	Emergency Generators Replacement	4,000,000	8/8/2019	SUMMARY	Hold - COVID 19 Impact	Kaminsky	David	J010001884
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Engineering Services Group 09/11/2019			
	540/009-13-2019	Fleet Management Buildings Renovation	4,630,000	8/8/2019	SUMMARY	On Hold per letter date 08/23/2022	Campbell	Lori	J010001885
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Smee + Busby 09/10/2019			
	540/009-23-2019	Public Safety Building Renovation	5,300,000	10/10/2019	SUMMARY	On Hold per letter date 08/23/2022	Campbell	Lori	J010001897
					SUMMARY HPBR				
					SUMMARY TEAM EVAL				
					DESIGNER	Smee + Busby 12/20/2019			
	540/009-05-2021	West Volunteer Streetscape	13,000,000	3/11/2021	SUMMARY	Hold - Per Letter dated 05/04/2023	Campbell	Lori	J010001925
					SUMMARY HPRR				
					SUMMARY TEAM EVAL				
					DESIGNER	Ross/Fowler, P.C. 04/08/2021			
	7	Subtotal	30,093,000						
	143	Total	1,612,232,535						